

ID	Task Mod	Task Name	Duration	Start	Finish
1		SHERIDAN RESURFACE 2024			
2					
3		PRE-CON	1 day	Wed 4/3/24	Wed 4/3/24
4					
5		ST. JOHN STREET			
6		EXCAVATE	2 days	Wed 5/15/24	Thu 5/16/24
7		GEO-GRID & STONE	1 day	Fri 5/17/24	Fri 5/17/24
8		INTERMEDIATE	1 day	Mon 5/20/24	Mon 5/20/24
9		CONCRETE WORK	3 days	Tue 5/21/24	Thu 5/23/24
10		SURFACE	1 day	Fri 5/24/24	Fri 5/24/24
11					
12		FANNING STREET			
13		EXCAVATE	2 days	Wed 5/8/24	Thu 5/9/24
14		GEO-GRID & STONE	2 days	Fri 5/10/24	Mon 5/13/24
15		SUBGRADE TREATMENT, TYPE II	1 day	Tue 5/14/24	Tue 5/14/24
16		INTERMEDIATE	1 day	Wed 5/15/24	Wed 5/15/24
17		CONCRETE WORK	3 days	Thu 5/16/24	Mon 5/20/24
18		SURFACE	1 day	Fri 5/24/24	Fri 5/24/24
19					
20		JAYCEE STREET			
21		EXCAVATE	2 days	Wed 5/1/24	Thu 5/2/24
22		GEO-GRID & STONE	2 days	Fri 5/3/24	Mon 5/6/24
23		SUBGRADE TREATMENT, TYPE II	1 day	Tue 5/7/24	Tue 5/7/24
24		INTERMEDIATE	1 day	Wed 5/8/24	Wed 5/8/24
25		CONCRETE WORK	3 days	Mon 5/13/24	Wed 5/15/24
26		SURFACE	1 day	Fri 5/24/24	Fri 5/24/24
27		REPLACE SIGN & POST	1 day	Mon 5/27/24	Mon 5/27/24
28					
29		GEORGIA, 11TH AND ADAMS STREETS			
30		EXCAVATE	3 days	Mon 4/22/24	Wed 4/24/24
31		GEO-GRID & STONE	3 days	Thu 4/25/24	Mon 4/29/24
32		SUBGRADE TREATMENT, TYPE II	1 day	Tue 4/30/24	Tue 4/30/24
33		INTERMEDIATE	1 day	Wed 5/1/24	Wed 5/1/24
34		CONCRETE WORK	3 days	Wed 5/8/24	Fri 5/10/24
35		SURFACE	1 day	Fri 5/24/24	Fri 5/24/24
36					
37		SHERIDAN ESTATES			
38		CONCRETE WORK	7 days	Mon 4/29/24	Tue 5/7/24
39		PATCHING	5 days	Wed 5/8/24	Tue 5/14/24
40		MILLING	3 days	Wed 5/15/24	Fri 5/17/24
41		SURFACE	3 days	Mon 5/20/24	Wed 5/22/24